

# MUSSELBURGH FLOOD PROTECTION SCHEME

Revision Date: 22/07/2019

## SCHEMATIC SCHEME PROGRAMME V0.9 – BY PRINCE2 STAGE

PROJECT STAGES:	2015	2016	2017	2018	2019	2020	2021	2022	2023
0 - 2015 Flood Study	[Blue bar]		[Blue bar]	<b>COMPLETE</b> - Additional outputs required from Kaya					
1 - Establishment of Project		[Blue bar]			<b>COMPLETE</b>				
2 - Review Existing Studies				[Blue bar]	<b>COMPLETE</b>				
3 - Option Appraisal Process				[Blue hatched bar]	[Yellow diamond]	<b>ONGOING</b> - Inc. <b>PUBLIC EXHIBITION No. 1</b>			
4 - Outline Design					[Blue hatched bar]	[Yellow diamond]	Inc. <b>PUBLIC EXHIBITION No. 2</b>		
5 - Statutory Approvals	[Green box] <b>NO MAJOR ISSUES SCENARIO</b>					[Blue hatched bar]	[Green diamond]	<b>SCHEME APPROVED</b>	
5 - ISSUES WITH APPROVAL	[Red box] <b>OBJECTIONS / HEARING / PUBLIC LOCAL INQUIRY etc.</b>							[Red hatched bar]	[Question mark]
6 - Detailed Design							[Blue hatched bar]		
7 - Construction Procurement								[Blue hatched bar]	
8.1 - Construction - AWC	<b>AN AWC IS NOT CURRENTLY INCLUDED – STRATEGY TO BE DETERMINED DURING STAGE 6</b>								
8.2 - Construction - MWC	[Green box] <b>FLOOD PROTECTION FOR AUTUMN 2024</b>								[Blue hatched bar]
9 - MWC Maintenance	<b>12-MONTH MAINTENANCE &amp; PROJECT COMPLETION FOR NOVEMBER 2025</b>								